Order form / quote

Metalunic V external Venetian blind

saxun by Giménez Ganga

Customer number

Name | Agency | ☐ Quote | Work ref.

Address | Date | ☐ Order | Order number

Ref.	Quantity	HL (400-4000)	BK (700-2800)	Mounting		Motor		Motor position from inside		Lid/drawer option (intramural installation only)		
				Between walls	Outside walls	Mec.	Radio	Right	Left	Front	Dual	Tunnel box

Measurements:
BK Intramural = Light shaft width -4 mm
BK Intramural Cable = Light shaft width +70 mm
HL x BK ≤ 8 m2

Observations

Order number



hl: Light height
hs: Niche height

Metalunic V Standar

hl	hs	Total height	hl	hs	Total height	hl	hs	Total height
1000	270	1270	2050	370	2420	3100	480	3580
1050	270	1320	2100	370	2470	3150	485	3635
1100	270	1370	2150	380	2530	3200	490	3690
1150	275	1425	2200	390	2590	3250	500	3750
1200	280	1480	2250	390	2640	3300	500	3800
1250	285	1535	2300	395	2695	3350	510	3860
1300	295	1595	2350	405	2755	3400	515	3915
1350	295	1645	2400	405	2805	3450	515	3965
1400	300	1700	2450	410	2860	3500	525	4025
1450	305	1755	2500	415	2915	3550	530	4080
1500	310	1810	2550	420	2970	3600	530	4130
1550	315	1865	2600	430	3030	3650	540	4190
1600	325	1925	2650	435	3085	3700	540	4240
1650	325	1975	2700	435	3135	3750	550	4300
1700	330	2030	2750	445	3195	3800	555	4355
1750	340	2090	2800	450	3250	3850	555	4405
1800	340	2140	2850	450	3300	3900	565	4465
1850	350	2200	2900	460	3360	3950	570	4520
1900	355	2255	2950	470	3420	4000	575	4575
1950	355	2305	3000	470	3470			
2000	365	2365	3050	475	3525			

Metalunic V Sinus

hl	hs	Total height	hl	hs	Total height	hl	hs	Total height
1000	270	1270	2050	370	2420	3100	480	3580
1050	270	1320	2100	380	2480	3150	485	3635
1100	270	1370	2150	385	2535	3200	495	3695
1150	270	1420	2200	385	2585	3250	495	3745
1200	280	1480	2250	395	2645	3300	505	3805
1250	280	1530	2300	395	2695	3350	505	3855
1300	280	1580	2350	400	2750	3400	510	3910
1350	290	1640	2400	410	2810	3450	520	3970
1400	300	1700	2450	410	2860	3500	520	4020
1450	305	1755	2500	420	2920	3550	530	4080
1500	315	1815	2550	425	2975	3600	540	4140
1550	320	1870	2600	425	3025	3650	540	4190
1600	320	1920	2650	435	3085	3700	545	4245
1650	325	1975	2700	435	3135	3750	555	4305
1700	335	2035	2750	445	3195	3800	555	4355
1750	335	2085	2800	450	3250	3850	560	4410
1800	345	2145	2850	450	3300	3900	565	4465
1850	355	2205	2900	460	3360	3950	570	4520
1900	355	2255	2950	465	3415	4000	575	4575
1950	360	2310	3000	470	3470			
2000	370	2370	3050	480	3530			

Slat

Slat colour _____

☐ Standar



☐ Sinus



Lid/drawer option (intramural installation only)

Front



Double



Tunnel box



Installation

Between walls



Outside walls



Administration signature

PRINT

SAVE

DELETE

SEND